



Unitywater

Serving you today, investing in tomorrow.

F8943 - SPS Commissioning Check Sheet Template



F8943 - SPS Commissioning Check Sheet Template

Document Details

This document is only valid on the day it was printed.

Document Owner	Manager Capital Delivery
References	SPS Commissioning Worksheet End to End Test Sheet



F8943 - SPS Commissioning Check Sheet Template

Contents

Contents	3
General	4
Vendor Verification	5
General	5
Mechanical	5
Civil	5
Factory Acceptance Testing (FAT)	6
Electrical, Instruments and Control (E, I & C)	6
Pre-commissioning	7
Preliminaries Checklist	7
Pre-commissioning Checklist	9
General	9
Network	9
Electrical, Instruments and Control (E, I & C)	9
Mechanical	13
Wet Testing	15
Commissioning Schedule	15
General	15
Wet Well Level Sensor Checks	15
Pump Checks	15
Pump Control Checks	16
Generator Checks	18
Wet Testing Signoff	18
SAT / Performance Testing	19
SAT Schedule	19
SAT Pre-start Checks	19
Wet Well Level Sensor Checks	19
Pump Checks	19
Pump Control Checks	19
Generator Checks	21
SAT Signoff	22



F8943 - SPS Commissioning Check Sheet Template

General

In using this document, due consideration of all other relevant Unitywater Standard Drawings and Unitywater Standard Specifications should be adhered to.



F8943 - SPS Commissioning Check Sheet Template

Vendor Verification

PROJECT TITLE:			FINANCE NO:
General			Result / Init. / Date
Mechanical			
1. Pump test results been reviewed and conform with applicable standards			OK <input type="checkbox"/>
2. Flowmeter Calibration certificate received			OK <input type="checkbox"/>
Civil			
3. Check pressure test on rising main has passed			OK <input type="checkbox"/>
4. Check wet-well leakage test (hydrotest) has passed			OK <input type="checkbox"/>
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER SIGNOFF			
Name:	Position:	Signature:	Date:

F8943 - SPS Commissioning Check Sheet Template

PROJECT TITLE:			FINANCE NO:
Factory Acceptance Testing (FAT)			Result / Init. / Date
Electrical, Instruments and Control (E, I & C)			
Switchboards			
1. The switchboard manufacturer has been provided with current Unitywater Standard Switchboard Drawings (OR, if "Design and Construct", the 'For Construction' drawings have been reviewed by Unitywater and provided to the switchboard manufacturer)			OK <input type="checkbox"/>
2. The switchboard manufacturer has undertaken a full point-to-point test on all switchboard wiring			OK <input type="checkbox"/>
3. The switchboard manufacturer has provided evidence of point-to-point testing in the form of marked up wiring drawings (each connection highlighted as tested)			OK <input type="checkbox"/>
4. Any changes, outcomes or additional detail resulting from FAT testing have been marked on the drawings with the highlighted test connections. Mark-ups include all available circuits, inputs, power supply voltages, labels, wire numbers, terminals etc. These marked-up drawings are labeled 'FAT'.			OK <input type="checkbox"/>
5. Cabinet and paintwork have been inspected for any visual damage			OK <input type="checkbox"/>
6. The following is as per current drawings: <ul style="list-style-type: none"> Incomer arrangements Cable entry provisions Interlocking provisions Incomer protection (Fault current rating) and discrimination 			OK <input type="checkbox"/>
7. Switchboard rating nameplate is attached			OK <input type="checkbox"/>
8. Switchboard Test Certificate has been checked			OK <input type="checkbox"/>
9. Software used during FAT is available			OK <input type="checkbox"/>
10. Any deficiencies have been recorded to a 'FAT punchlist register' and rectified			OK <input type="checkbox"/>
Instrumentation			
11. Calibration certificates have been received for instruments			OK <input type="checkbox"/>
Software			
12. Software for Outstation Type is loaded			OK <input type="checkbox"/>
13. Software blocks have been fat tested (if non standard)			OK <input type="checkbox"/>
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER SIGNOFF			
Name:	Position:	Signature:	Date:

F8943 - SPS Commissioning Check Sheet Template

Pre-commissioning

PROJECT TITLE:	FINANCE NO:
Preliminaries Checklist	Result / Init. / Date
1. Check all commissioning personnel have been inducted to site	OK <input type="checkbox"/>
2. Check risk assessments and SWMS have been produced for all Pre-commissioning and Commissioning activities	OK <input type="checkbox"/>
3. The site is safe for commissioning works to commence. Safety requirements include: <ul style="list-style-type: none"> • Covers and grills installed and flush • Davit mounting points certified • Fall arrest mounting points certified • Handrails, fencing, gates and chains installed correctly • Emergency procedures available • Safety signage in place (PPE, Electricity, SWL, Danger etc.) 	OK <input type="checkbox"/>
4. Check "danger electric" marker bricks are installed at ground level and painted yellow where applicable	OK <input type="checkbox"/>
5. Rising Main acceptance testing according to standard and passed	OK <input type="checkbox"/>
6. Gravity Main acceptance testing according to standard and passed	OK <input type="checkbox"/>
7. 'As Constructed' survey by licenced surveyor complete	OK <input type="checkbox"/>
8. Changes to any detail as shown on the 'For Construction' drawings noted on a set of 'For Construction' drawings and marked 'As Constructed'	OK <input type="checkbox"/>
9. Current Unitywater Standard Drawings are on site (OR, if "Design and Construct", the 'For Construction' drawings have been reviewed by Unitywater)	OK <input type="checkbox"/>
10. All required civil works testing (ITPs) completed by Contracts Inspector	OK <input type="checkbox"/>
11. Operation and Maintenance Manuals have been received for Vendor supplied components and the Functional Specification is available	OK <input type="checkbox"/>
12. Electrical supply and metering available on site	OK <input type="checkbox"/>
13. Pole / pillar termination method meets all requirements	OK <input type="checkbox"/>
14. Check operation of all locks on switchboards	OK <input type="checkbox"/>
15. Check all cable supports and check for obstructions (e.g. cables not obstructing when lifting pump)	OK <input type="checkbox"/>
16. Selected control equipment is suitable for selected pump manufacturer	OK <input type="checkbox"/>
17. Test documentation for Mechanical equipment and Instrumentation has been received. These generally include: <ul style="list-style-type: none"> • Factory test results • Test compliance certificates • Instrument calibration certificates • Warranty information 	OK <input type="checkbox"/>



F8943 - SPS Commissioning Check Sheet Template

18. FAT completed and critical punchlist items rectified			OK <input type="checkbox"/>
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER SIGNOFF			
Name:	Position:	Signature:	Date:



F8943 - SPS Commissioning Check Sheet Template

PROJECT TITLE:	FINANCE NO:						
Pre-commissioning Checklist	Result / Init. / Date						
General							
1. Check Preliminaries Checklist completed and signed off	OK <input type="checkbox"/>						
Network							
1. Check Commissioning Plan has been approved by Unitywater	OK <input type="checkbox"/>						
2. Advise Network Operations and Control Room of commencement of pre-commissioning activities and proposed timing of performance and SAT testing	OK <input type="checkbox"/>						
3. Check Network Operations and Control Room are ready for performance and SAT testing and appropriate resources are available to assist	OK <input type="checkbox"/>						
4. Confirm Network Operations are aware of impact on downstream infrastructure	OK <input type="checkbox"/>						
5. Advise treatment plant operators of proposed timing of performance and SAT testing (fluctuating load)	OK <input type="checkbox"/>						
6. Check sufficient water / recycled water is available for testing	OK <input type="checkbox"/>						
7. Ensure impacts on upstream infrastructure from changes to overflow level have been assessed	OK <input type="checkbox"/>						
Electrical, Instruments and Control (E, I & C)							
Generators							
1. Check generator mains and earth cables are installed and connected	OK <input type="checkbox"/>						
2. Record the cable insulation resistance of the 3 phases	<table style="width: 100%; border: none;"> <tr> <td style="text-align: right;">L1</td> <td>_____ MΩ</td> </tr> <tr> <td style="text-align: right;">L2</td> <td>_____ MΩ</td> </tr> <tr> <td style="text-align: right;">L3</td> <td>_____ MΩ</td> </tr> </table>	L1	_____ MΩ	L2	_____ MΩ	L3	_____ MΩ
L1	_____ MΩ						
L2	_____ MΩ						
L3	_____ MΩ						
3. Record earth loop impedance	_____ Ω						
4. Check point-to-point phase continuity	<table style="width: 100%; border: none;"> <tr> <td style="text-align: right;">R to L1</td> <td>OK <input type="checkbox"/></td> </tr> <tr> <td style="text-align: right;">W to L2</td> <td>OK <input type="checkbox"/></td> </tr> <tr> <td style="text-align: right;">B to L3</td> <td>OK <input type="checkbox"/></td> </tr> </table>	R to L1	OK <input type="checkbox"/>	W to L2	OK <input type="checkbox"/>	B to L3	OK <input type="checkbox"/>
R to L1	OK <input type="checkbox"/>						
W to L2	OK <input type="checkbox"/>						
B to L3	OK <input type="checkbox"/>						
Switchboards							
5. ENSURE SWITCHBOARD IS <u>NOT</u> ENERGISED	OK <input type="checkbox"/>						
6. Check mains and earth cables are installed and connected	OK <input type="checkbox"/>						
7. Record the cable insulation resistance of the 3 phases	<table style="width: 100%; border: none;"> <tr> <td style="text-align: right;">L1</td> <td>_____ MΩ</td> </tr> <tr> <td style="text-align: right;">L2</td> <td>_____ MΩ</td> </tr> <tr> <td style="text-align: right;">L3</td> <td>_____ MΩ</td> </tr> </table>	L1	_____ MΩ	L2	_____ MΩ	L3	_____ MΩ
L1	_____ MΩ						
L2	_____ MΩ						
L3	_____ MΩ						

F8943 - SPS Commissioning Check Sheet Template

8. Record earth loop impedance		_____ Ω
9. Check point-to-point phase continuity	R to L1 W to L2 B to L3	OK <input type="checkbox"/> OK <input type="checkbox"/> OK <input type="checkbox"/>
10. Check Incomer protection set as per design		OK <input type="checkbox"/>
11. Check all CT and other links are in place		OK <input type="checkbox"/>
12. Check correct glands have been utilised for cable entries		OK <input type="checkbox"/>
13. Cable screens and earthing is as per design		OK <input type="checkbox"/>
14. Ensure switchboard main Incomer is turned OFF and tagged		OK <input type="checkbox"/>
15. Check MEN connection		OK <input type="checkbox"/>
16. Turn on mains switch		OK <input type="checkbox"/>
17. ACKNOWLEDGE SWITCHBOARD IS NOW ENERGISED		OK <input type="checkbox"/>
18. Check 3 phase voltages	AB BC CA	____ V ____ V ____ V
Lighting and GPOs		
19. Check light circuit breaker conforms to electrical drawings		OK <input type="checkbox"/>
20. GPO circuit breaker(s) conform to electrical drawings		OK <input type="checkbox"/>
21. Check earth leakage circuit breaker has been tested and results are available		OK <input type="checkbox"/>
22. Internal and external lights are connected and working		OK <input type="checkbox"/>
23. Internal and external GPOs are connected and working		OK <input type="checkbox"/>
Level Transducers		
24. Check surge protection barriers are installed (control panel and field). Pay particular attention to earth screen terminators.		OK <input type="checkbox"/>
25. Check connection from hydrostatic level probe No.1 to the transmitter and confirm correct operation		OK <input type="checkbox"/>
26. Check connection from hydrostatic level probe No.2 to the transmitter and confirm correct operation		OK <input type="checkbox"/>
27. Check scaling conforms to wet well design requirements		OK <input type="checkbox"/>
Flowmeters		
28. Check calibration certificate has been received		OK <input type="checkbox"/>
29. Check mag flow head is connected to flowmeter converter		OK <input type="checkbox"/>
30. Check correct supply voltage available at converter		OK <input type="checkbox"/>

F8943 - SPS Commissioning Check Sheet Template

31. Check analogue output is correctly connected to RTU and operating correctly	OK <input type="checkbox"/>												
32. Check totaliser output is correctly connected to RTU and operating correctly	OK <input type="checkbox"/>												
33. Check mechanical (vandal) and UV protection installed on external cable	OK <input type="checkbox"/>												
Field Devices													
34. Check installation of high / overflow level switch	OK <input type="checkbox"/>												
35. Check calibration of all analogue signals (including flow and pressure transmitters)	OK <input type="checkbox"/>												
36. Check setting of pressure switches	OK <input type="checkbox"/>												
37. Verify level controller (hydrostatic probe) calibration	OK <input type="checkbox"/>												
Pump Motors													
38. Check pump motor name plate details have been received and applied to asset management form and electrical drawings and a second plate is mounted on the switchboard pump control door	OK <input type="checkbox"/>												
39. Check pump motor name plate has been applied to MCC or disconnection box	OK <input type="checkbox"/>												
40. Record pump motor winding insulation resistance	<table style="width: 100%; border: none;"> <tr> <td style="text-align: right;">R - W @ 1000V</td> <td style="text-align: right;">_____ MΩ</td> </tr> <tr> <td style="text-align: right;">R - B @ 1000V</td> <td style="text-align: right;">_____ MΩ</td> </tr> <tr> <td style="text-align: right;">W - B @ 1000V</td> <td style="text-align: right;">_____ MΩ</td> </tr> <tr> <td style="text-align: right;">R - E @ 1000V</td> <td style="text-align: right;">_____ MΩ</td> </tr> <tr> <td style="text-align: right;">W - E @ 1000V</td> <td style="text-align: right;">_____ MΩ</td> </tr> <tr> <td style="text-align: right;">B - E @ 1000V</td> <td style="text-align: right;">_____ MΩ</td> </tr> </table>	R - W @ 1000V	_____ MΩ	R - B @ 1000V	_____ MΩ	W - B @ 1000V	_____ MΩ	R - E @ 1000V	_____ MΩ	W - E @ 1000V	_____ MΩ	B - E @ 1000V	_____ MΩ
R - W @ 1000V	_____ MΩ												
R - B @ 1000V	_____ MΩ												
W - B @ 1000V	_____ MΩ												
R - E @ 1000V	_____ MΩ												
W - E @ 1000V	_____ MΩ												
B - E @ 1000V	_____ MΩ												
41. Record pump motor winding resistance	<table style="width: 100%; border: none;"> <tr> <td style="text-align: right;">U - U1</td> <td style="text-align: right;">_____ Ω</td> </tr> <tr> <td style="text-align: right;">V - V1</td> <td style="text-align: right;">_____ Ω</td> </tr> <tr> <td style="text-align: right;">W - W1</td> <td style="text-align: right;">_____ Ω</td> </tr> </table>	U - U1	_____ Ω	V - V1	_____ Ω	W - W1	_____ Ω						
U - U1	_____ Ω												
V - V1	_____ Ω												
W - W1	_____ Ω												
42. Check all motor protection equipment operates as specified (e.g. water in oil sensor, thermistors, vibration sensors, bearing temperatures etc.)	OK <input type="checkbox"/>												
43. For variable frequency drive (VFD), check drive settings are setup and settings recorded	OK <input type="checkbox"/>												
44. For soft starter, confirm Soft Starter settings are setup and settings recorded	OK <input type="checkbox"/>												
45. For direct on-line (DOL) starter, check overload settings correct and recorded on drawing	OK <input type="checkbox"/>												
46. Perform bump test to confirm correct rotation direction	OK <input type="checkbox"/>												
47. Tag pump motor "out of service" to indicate readiness for testing	OK <input type="checkbox"/>												
Overflow and Emergency Start Circuits													
48. Confirm overflow level RL	_____ m RL												



F8943 - SPS Commissioning Check Sheet Template

49. Ensure overflow level switch is set up to the correct overflow level (<i>sufficient distance below overflow to allow for switch activation</i>) and confirm correct operation	OK <input type="checkbox"/>
50. Check installation and correct operation of emergency start circuit	OK <input type="checkbox"/>
Pump Disconnection Boxes	
51. Check incoming and outgoing cables have been secured correctly	OK <input type="checkbox"/>
52. Check all conduits have been sealed to prevent gassing through conduits	OK <input type="checkbox"/>
Radio	
53. Check radio feeder & antenna installation and cable testing (antenna to radio) have been performed, and results certificate received	OK <input type="checkbox"/>
54. Check surge protection and fly lead is connected between antenna and radio	OK <input type="checkbox"/>
55. Check Communications earthing kits and earthing are installed on feeder and Surge Diverter respectively	OK <input type="checkbox"/>
56. Record radio system information Check & Verify Make & Model are correct Record Serial #	OK <input type="checkbox"/> _____
57. Check unit is powered with correct polarity and voltage 12V DC Supply	OK <input type="checkbox"/>
58. Check radio is programmed to the correct channel Record frequency	OK <input type="checkbox"/> _____ MHz
59. Check radio configuration including stream id serial paramaters are set correctly for the Outstation and record	OK <input type="checkbox"/> _____ _____ _____
60. Check data radio diagnostics communication working correctly	OK <input type="checkbox"/>
Remote Telemetry Units (RTU)	
61. Check unit is powered with correct polarity and voltage DC Supply(ies)	OK <input type="checkbox"/>
62. Check the UPS battery is connected and charging	OK <input type="checkbox"/>
63. Check communication is working	OK <input type="checkbox"/>
64. Check I/O is operational and conforms with current drawings	OK <input type="checkbox"/>
Control System	
65. Record type of control system installed (i.e. SCADAPack, MultiSmart, MT2-PC)	_____

F8943 - SPS Commissioning Check Sheet Template

<p>66. Record controller information</p> <p style="text-align: right;">Manufacturer _____ Model type _____ Serial no _____ Firmware rev _____ Software rev _____</p>	
End to End Testing	
67. Notify control room of impending end-to-end test (minimum 5 days notice)	OK <input type="checkbox"/>
68. Check end-to-end test sheet has been reviewed and approved by control room	OK <input type="checkbox"/>
69. Complete End-to-End Test Sheet to verify communication to SCADA	OK <input type="checkbox"/>
Mechanical	
General	
70. Check layout conforms with 'For Construction' piping drawings	OK <input type="checkbox"/>
71. Undertake visual examination of installation and finish of all pipework, mechanical devices, valves, fittings and pump units	OK <input type="checkbox"/>
72. Check accuracy of tagging and labelling	OK <input type="checkbox"/>
73. Check RPZD has been installed by appropriately licenced plumber	OK <input type="checkbox"/>
74. Check functionality and accessibility of mobile crane (franna)	OK <input type="checkbox"/>
75. Check for any debris capable of causing damage to mechanical equipment when pumps are started	OK <input type="checkbox"/>
76. Check accessibility of access covers and equipment for operational and maintenance purposes	OK <input type="checkbox"/>
77. Check equipment is guarded appropriately	OK <input type="checkbox"/>
78. Check stairways, landings and access ladders comply with design requirements	OK <input type="checkbox"/>
79. Check that all Device O&M Manuals are available	OK <input type="checkbox"/>
80. Check that manufacturers' requirements have been met (i.e. alignment, lubrication, preparation, priming etc.)	OK <input type="checkbox"/>
81. Check instrumentation nozzles are provided in accordance with design (correct side of equipment e.g. US/DS)	OK <input type="checkbox"/>
82. Check installation and operation of instrument isolation valves	OK <input type="checkbox"/>
83. Check directional requirements (i.e. pump rotation, check valve direction etc.)	OK <input type="checkbox"/>
84. Check commissioning pressure transmitters or gauges on either side of pump are operational	OK <input type="checkbox"/>
Flowmeter	
85. Flowmeter calibration certificate received	OK <input type="checkbox"/>



F8943 - SPS Commissioning Check Sheet Template

86. Check earthing straps are installed across both flowmeter flanges, earthing rings and to earth as specified by the equipment manufacturer		OK <input type="checkbox"/>	
Pumps			
87. Check impeller has a free shaft		OK <input type="checkbox"/>	
88. Prime pumps with water		OK <input type="checkbox"/>	
89. Check correct pump curves are on site		OK <input type="checkbox"/>	
Rising Main			
90. Check pressure test has been undertaken according to relevant standard and passed		OK <input type="checkbox"/>	
91. Check pipework connections to UW network have been successfully completed		OK <input type="checkbox"/>	
92. Charge the rising main and ensure air is purged		OK <input type="checkbox"/>	
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER SIGNOFF			
Name:	Position:	Signature:	Date:

F8943 - SPS Commissioning Check Sheet Template

Wet Testing

PROJECT TITLE:	FINANCE NO:	
Commissioning Schedule	Result / Init. / Date	UW Witness / Initials
General		
1. Check Pre-commissioning Checklist completed and signed off	OK <input type="checkbox"/>	
Level Sensor Checks		YES <input type="checkbox"/>
2. Record Top of Slab RL (m) and distance from Top of Slab to each level sensor in Commissioning Worksheet	OK <input type="checkbox"/>	
3. Record well diameter and total depth for volume calculations in Commissioning Worksheet	OK <input type="checkbox"/>	
4. Confirm wet well level indicated by the level probe is reflective of the actual wet well level and record readings in Commissioning Worksheet	OK <input type="checkbox"/>	
5. Confirm functioning of high and high high (overflow) level alarms Note that the overflow structure may only be brought on-line once 'As Constructed' overflow level has been confirmed (to remain bunged off until level confirmed)	OK <input type="checkbox"/>	
Pump Checks		
Motor Checks		YES <input type="checkbox"/>
6. Ensure correct parameters are set in the VFD or Soft Starter if applicable	OK <input type="checkbox"/>	
7. Start pump with discharge valve closed and ensure the pump is running without undue noise, vibration and temperature	OK <input type="checkbox"/>	
8. To ensure motor load balancing, record: Pump running amps L1 _____ A Pump running amps L2 _____ A Pump running amps L3 _____ A		
9. Stop pump	OK <input type="checkbox"/>	
10. Complete Low Power Tuning (Danfoss VFD) and record values into Commissioning Worksheet	OK <input type="checkbox"/>	
11. Repeat steps 7 to 10 for second pump/drive	OK <input type="checkbox"/>	
Fill and Bleed Rising Main		YES <input type="checkbox"/>
12. Calculate volume of water required to fill rising main	OK <input type="checkbox"/>	
13. Ensure sufficient water in wet well to fill rising main and perform pump operation test	OK <input type="checkbox"/>	

F8943 - SPS Commissioning Check Sheet Template

14. Open pump discharge valve	OK <input type="checkbox"/>	
15. Run pump and bleed air from rising main	OK <input type="checkbox"/>	
16. Operate pump from 35 to 50 Hz in 5 Hz increments (if VFD type), check for abnormal movement or vibration	OK <input type="checkbox"/>	
17. Perform visual inspection of pump, all piping, fittings and flanged joints for leakage	OK <input type="checkbox"/>	
Pump Performance and Flowmeter Accuracy		YES <input type="checkbox"/>
18. Complete Draw Down test and verify flowmeter accuracy	OK <input type="checkbox"/>	
19. Complete Pump Performance test including shutoff head	OK <input type="checkbox"/>	
20. Use Commissioning Worksheet to record and assess results	OK <input type="checkbox"/>	
Pump Control Checks		
Duty Pump Fault Test (2 pumps)		YES <input type="checkbox"/>
21. Select both pumps to "off" position	OK <input type="checkbox"/>	
22. Ensure assist start level > wet well level > duty start level	OK <input type="checkbox"/>	
23. Ensure pump discharge valves are open	OK <input type="checkbox"/>	
24. Confirm both drives have no faults present	OK <input type="checkbox"/>	
25. Select Pump 1 (Duty Pump) to "automatic" position	OK <input type="checkbox"/>	
26. Confirm Duty Pump running	OK <input type="checkbox"/>	
27. Select Pump 2 (Duty Assist) to "automatic" position	OK <input type="checkbox"/>	
28. Fault Duty Pump – i.e. open one c/b feeder for phase failure relay	OK <input type="checkbox"/>	
29. Confirm Duty Assist pump starts	OK <input type="checkbox"/>	
30. Stop system – both pumps to "off" position	OK <input type="checkbox"/>	
31. Select Pump 2 as Duty Pump	OK <input type="checkbox"/>	
32. Select Pump 1 as Duty Assist	OK <input type="checkbox"/>	
33. Repeat Steps 22 to 30	OK <input type="checkbox"/>	
Duty / Assist Test (2 pumps)		YES <input type="checkbox"/>
34. Select both pumps to "off" position	OK <input type="checkbox"/>	
35. Ensure assist start level > wet well level > duty start level	OK <input type="checkbox"/>	
36. Ensure pump discharge valves are open	OK <input type="checkbox"/>	
37. Confirm both drives have no faults present	OK <input type="checkbox"/>	
38. Select both pumps to "automatic" position	OK <input type="checkbox"/>	
39. Confirm Pump 2 (Duty Pump) running	OK <input type="checkbox"/>	



F8943 - SPS Commissioning Check Sheet Template

40. Manually override wet well level > than assist start level	OK <input type="checkbox"/>	
41. Confirm Assist Pump started	OK <input type="checkbox"/>	
42. Manually override wet well level < assist stop level	OK <input type="checkbox"/>	
43. Confirm Duty Assist stopped	OK <input type="checkbox"/>	
44. Manually override wet well level < duty stop level	OK <input type="checkbox"/>	
45. Confirm Duty Pump stopped	OK <input type="checkbox"/>	
46. Select Pump 1 as Duty Pump	OK <input type="checkbox"/>	
47. Select Pump 2 as Duty Assist	OK <input type="checkbox"/>	
48. Repeat Steps 35 to 45	OK <input type="checkbox"/>	
49. Select both pumps to "off" position	OK <input type="checkbox"/>	
Pump Cycling		YES <input type="checkbox"/>
50. Manually override wet well level < duty stop level (pumps are stopped)	OK <input type="checkbox"/>	
51. Ensure wet well level > duty start level	OK <input type="checkbox"/>	
52. Confirm both drives have no faults present	OK <input type="checkbox"/>	
53. Ensure pump discharge valves are open	OK <input type="checkbox"/>	
54. Select both pumps to "automatic" position	OK <input type="checkbox"/>	
55. Record which pump is selected as Duty Pump by controller	_____	
56. Manually override wet well level > duty start level	OK <input type="checkbox"/>	
57. Confirm Duty Pump running	OK <input type="checkbox"/>	
58. Manually override wet well level < duty stop level	OK <input type="checkbox"/>	
59. Confirm Duty Pump stopped	OK <input type="checkbox"/>	
60. Record which pump is selected as Duty Pump by controller	_____	
61. Select both pumps to "off" position	OK <input type="checkbox"/>	
Emergency Start Circuit		YES <input type="checkbox"/>
62. Ensure sufficient water in wet well for test	OK <input type="checkbox"/>	
63. Turn off the RTU	OK <input type="checkbox"/>	
64. Select both pumps to "automatic" position	OK <input type="checkbox"/>	
65. Simulate a wet well high high level (manually lowering the probe is the preferred method)	OK <input type="checkbox"/>	
66. Confirm Pump 1 starts	OK <input type="checkbox"/>	
67. Confirm Pump 2 starts (after pump 2 start delay)	OK <input type="checkbox"/>	
68. Confirm both pumps stop when water level reaches the lowest probe (stop on the start/stop three point probe)	OK <input type="checkbox"/>	



F8943 - SPS Commissioning Check Sheet Template

69. Select both pumps to "off" position	OK <input type="checkbox"/>		
70. Turn on the RTU	OK <input type="checkbox"/>		
Generator Checks		YES <input type="checkbox"/>	
71. Ensure sufficient water in wet well for test	OK <input type="checkbox"/>		
72. Ensure generator main switch is off	OK <input type="checkbox"/>		
73. Select both pumps to "off" position	OK <input type="checkbox"/>		
74. Connect generator and check all connections	OK <input type="checkbox"/>		
75. Start generator and check phase direction and voltages	OK <input type="checkbox"/>		
76. Select changeover switch to generator supply	OK <input type="checkbox"/>		
77. Close main switch and check all voltages	OK <input type="checkbox"/>		
78. Select Pump 1 to "automatic" and confirm correct operation <i>NOTE: If sufficient water available for testing allow system to cycle confirming complete functionality. Otherwise override wet well level to confirm pump operation.</i>	OK <input type="checkbox"/>		
79. Select Pump 2 to "automatic" and confirm correct operation <i>Note due to portable generator size potentially both pumps may not be able to run and shall be decided on an individual site basis.</i>	OK <input type="checkbox"/>		
80. Select both pumps to "off" position	OK <input type="checkbox"/>		
81. Restore mains power and disconnect generator	OK <input type="checkbox"/>		
Wet Testing Signoff			
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS			
Name:	Position:	Signature:	Date:
Name:	Position:	Signature:	Date:
Name:	Position:	Signature:	Date:

F8943 - SPS Commissioning Check Sheet Template

SAT / Performance Testing

PROJECT TITLE:	FINANCE NO:
SAT Schedule	Result / Init. / Date
SAT Pre-start Checks	
1. Check Wet Testing Checklist completed and signed off	OK <input type="checkbox"/>
2. Check SAT attendees are inducted to site	OK <input type="checkbox"/>
Level Sensor Checks	
3. Record Top of Slab RL (m) and distance from Top of Slab to each level sensor in Commissioning Worksheet	OK <input type="checkbox"/>
4. Record well diameter and total depth for volume calculations in Commissioning Worksheet	OK <input type="checkbox"/>
5. Confirm wet well level indicated by the level probe is reflective of the actual wet well level and record readings in Commissioning Worksheet	OK <input type="checkbox"/>
6. Confirm functioning of high and high high (overflow) level alarms Note that the overflow structure may only be brought on-line once 'As Constructed' overflow level has been confirmed (to remain bunged off until level confirmed)	OK <input type="checkbox"/>
Pump Checks	
Pump Performance and Flowmeter Accuracy	
7. Complete Draw Down test and verify flowmeter accuracy	OK <input type="checkbox"/>
8. Complete Pump Performance test including shutoff head	OK <input type="checkbox"/>
9. Transfer readings into Commissioning Worksheet and assess results	OK <input type="checkbox"/>
Pump Control Checks	
Duty Pump Fault Test (2 pumps)	
10. Select both pumps to "off" position	OK <input type="checkbox"/>
11. Ensure assist start level > wet well level > duty start level	OK <input type="checkbox"/>
12. Ensure pump discharge valves are open	OK <input type="checkbox"/>
13. Confirm both drives have no faults present	OK <input type="checkbox"/>
14. Select Pump 1 (Duty Pump) to "automatic" position	OK <input type="checkbox"/>
15. Confirm Duty Pump running	OK <input type="checkbox"/>

F8943 - SPS Commissioning Check Sheet Template

16. Select Pump 2 (Duty Assist) to “automatic” position	OK <input type="checkbox"/>
17. Fault Duty Pump – i.e. open one c/b feeder for phase failure relay	OK <input type="checkbox"/>
18. Confirm Duty Assist pump starts	OK <input type="checkbox"/>
19. Stop system – both pumps to “off” position	OK <input type="checkbox"/>
20. Select Pump 2 as Duty Pump	OK <input type="checkbox"/>
21. Select Pump 1 as Duty Assist	OK <input type="checkbox"/>
22. Repeat Steps 11 to 19	OK <input type="checkbox"/>
Duty / Assist Test (2 pumps)	
23. Select both pumps to “off” position	OK <input type="checkbox"/>
24. Ensure assist start level > wet well level > duty start level	OK <input type="checkbox"/>
25. Ensure pump discharge valves are open	OK <input type="checkbox"/>
26. Confirm both drives have no faults present	OK <input type="checkbox"/>
27. Select both pumps to “automatic” position	OK <input type="checkbox"/>
28. Confirm Pump 2 (Duty Pump) running	OK <input type="checkbox"/>
29. Manually override wet well level > than assist start level	OK <input type="checkbox"/>
30. Confirm Assist Pump started	OK <input type="checkbox"/>
31. Manually override wet well level < assist stop level	OK <input type="checkbox"/>
32. Confirm Duty Assist stopped	OK <input type="checkbox"/>
33. Manually override wet well level < duty stop level	OK <input type="checkbox"/>
34. Confirm Duty Pump stopped	OK <input type="checkbox"/>
35. Select Pump 1 as Duty Pump	OK <input type="checkbox"/>
36. Select Pump 2 as Duty Assist	OK <input type="checkbox"/>
37. Repeat Steps 24 and 34	OK <input type="checkbox"/>
38. Select both pumps to “off” position	OK <input type="checkbox"/>
Pump Cycling	
39. Manually override wet well level < duty stop level (pumps are stopped)	OK <input type="checkbox"/>
40. Ensure wet well level > duty start level	OK <input type="checkbox"/>
41. Confirm both drives have no faults present	OK <input type="checkbox"/>
42. Ensure pump discharge valves are open	OK <input type="checkbox"/>
43. Select both pumps to “automatic” position	OK <input type="checkbox"/>
44. Record which pump is selected as Duty Pump by controller	_____
45. Manually override wet well level > duty start level	OK <input type="checkbox"/>

F8943 - SPS Commissioning Check Sheet Template

46. Confirm Duty Pump running	OK <input type="checkbox"/>
47. Manually override wet well level < duty stop level	OK <input type="checkbox"/>
48. Confirm Duty Pump stopped	OK <input type="checkbox"/>
49. Record which pump is selected as Duty Pump by controller	_____
50. Select both pumps to “off” position	OK <input type="checkbox"/>
Emergency Start Circuit	
51. Ensure sufficient water in wet well for test	OK <input type="checkbox"/>
52. Turn off the RTU	OK <input type="checkbox"/>
53. Select both pumps to “automatic” position	OK <input type="checkbox"/>
54. Simulate a wet well high high level (manually lowering the probe is the preferred method)	OK <input type="checkbox"/>
55. Confirm Pump 1 starts	OK <input type="checkbox"/>
56. Wait for several seconds (Pump 2 start delay)	OK <input type="checkbox"/>
57. Confirm Pump 2 starts	OK <input type="checkbox"/>
58. Confirm both pumps stop when water level reaches the lowest probe (stop) on the start/stop three point probe	OK <input type="checkbox"/>
59. Select both pumps to “off” position	OK <input type="checkbox"/>
60. Turn on the RTU	OK <input type="checkbox"/>
Generator Checks	
61. Ensure sufficient water in wet well for test	OK <input type="checkbox"/>
62. Ensure generator main switch is off	OK <input type="checkbox"/>
63. Select both pumps to “off” position	OK <input type="checkbox"/>
64. Connect generator and check all connections	OK <input type="checkbox"/>
65. Start generator and check phase direction and voltages	OK <input type="checkbox"/>
66. Select changeover switch to generator supply	OK <input type="checkbox"/>
67. Close main switch and check all voltages	OK <input type="checkbox"/>
68. Select Pump 1 to “automatic” and confirm correct operation <i>NOTE: If sufficient water available for testing allow system to cycle confirming complete functionality. Otherwise override wet well level to confirm pump operation.</i>	OK <input type="checkbox"/>
69. Select Pump 2 to “automatic” and confirm correct operation Note due to portable generator size potentially both pumps may not be able to run and shall be decided on an individual site basis	OK <input type="checkbox"/>
70. Select both pumps to “off” position	OK <input type="checkbox"/>
71. Restore mains power and disconnect generator	OK <input type="checkbox"/>



F8943 - SPS Commissioning Check Sheet Template

SAT Signoff			
To verify completion of all SAT items to the satisfaction of Stakeholders.			
CONSTRUCTOR			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Commissioning)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Operations)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Electrical)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (SCADA)			
Name:	Position:	Signature:	Date:
UNITYWATER WITNESS (Mechanical)			
Name:	Position:	Signature:	Date: